

March 23, 2010

VIA HAND DELIVERY & ELECTRONIC MAIL

Luly E. Massaro, Clerk
Rhode Island Public Utilities Commission and
Division of Public Utilities and Carriers
89 Jefferson Boulevard
Warwick, RI 02888

**RE: Docket 4034 - Accelerated Replacement Program
Monthly Report - February 2010**

Dear Ms. Massaro:

Enclosed for filing is an original and nine (9) copies of National Grid's¹ February 2010 Monthly Accelerated Replacement Program Report ("February 2010 ARP Report"). As explained in the Company's March 4, 2009 letter in the above referenced docket, National Grid has agreed to provide the following two progress reports on a monthly basis: (1) a monthly list of completed service locations and their associated costs during the replacement period; and (2) a monthly status report detailing the main replacements that were commenced and completed in the prior month, identifying each project's location and known or estimated final costs.

As part of the January 29, 2010, Technical Session regarding National Grid's FY 2011 Accelerated Replacement Program (ARP) filing, the Company agreed to supplement these monthly filings by providing certain summary tables.

Accordingly, the February 2010 ARP Report includes the following two supplemented attachments:

- Attachment 1 – National Grid's Main and Associated Service Replacement (MRP) Candidates new summary table with the above requested information,
- Attachment 2 – National Grid's Main and Associated Service Replacement (MRP) Candidates,
- Attachment 3 – National Grid's Bare-Steel, High-Pressure Inside Service Replacement Program (SRP) summary table comparing estimated SRPs (units and dollars) versus SRPs completed to date (units and dollars).

¹ The Narragansett Electric Company d/b/a National Grid.

Luly E. Massaro, Clerk
Docket 4034 – ARP
March 23, 2010
Page 2 of 2

Thank you for your attention to this transmittal. If you have any questions, please call me at (401) 784-7667.

Very truly yours,



Thomas R. Teehan

Enclosures

cc: Leo Wold, Esq., Office of the Attorney General
Steve Scialabba, RI Division

Certificate of Service

I hereby certify that a copy of the cover letter and/or any materials accompanying this certificate were hand delivered and electronically submitted to the individuals listed below.



Joanne M. Scanlon
National Grid

March 23, 2010
Date

**Docket 4034 – National Grid – Accelerated Replacement Plan
Service List as of 4/7/09**

Name/Address	E-Mail Distribution	Telephone/ Facsimile
Thomas R. Teehan, Esq. National Grid 280 Melrose St. Providence, RI 02907	Thomas.teehan@us.ngrid.com	401-784-7667 401-784-4321
	Joanne.scanlon@us.ngrid.com	
Leo Wold, Esq. Dept. of Attorney General 150 South Main Street Providence, RI 02903	Lwold@riag.ri.gov	401-222-2424 401-222-3016
	Jlanni@ripuc.state.ri.us	
	Dledversis@ripuc.state.ri.us	
	SScialabba@ripuc.state.ri.us	
	Mtobin@riag.ri.gov	
	dmacrae@riag.ri.gov	
Original & 9 copies with: Luly Massaro, Commission Clerk RI Public Utilities Commission 89 Jefferson Boulevard Warwick, RI 02888	lmassaro@puc.state.ri.us	401-780-2107 401-941-1691
	plucarelli@puc.state.ri.us	
	Sccamara@puc.state.ri.us	

National Grid - Rhode Island - Gas
 Accelerated Replacement Program
 Mains and Associated Service Replacement
 Summary of Monthly Report - April, 2009 - Feb, 2010

National Grid
 Docket No. 4034
 Apr. - Feb ARP Report
 Attachment 1
 Page 1 of 1

	Data						
Work Order Status	Count of Project	Sum of Relay/ Insert Footage	Sum of Footage Complete to	Sum of Total Estimated Loaded Cost	Sum of Year to Date (YTD) Cost Thru Report	Sum of Remaining Spend	Sum of Projected Year End Spend
Sent to Construction	3	505		\$104,700	\$34,700	\$0	\$34,700
Pending	10	6,956		\$879,490	\$28,985	\$163,863	\$192,848
Awaiting Permit	1	500		\$67,500	\$0	\$67,500	\$67,500
In Progress	4	6,582		\$940,010	\$334,580	\$18,686	\$353,266
Complete Pending Final Abandonment & Pav	3	10,675	9,620	\$1,330,920	\$1,368,592	\$2,392	\$1,370,984
Complete Pending Final Paving	11	24,132	17,884	\$3,358,656	\$1,832,388	\$137,403	\$1,969,791
Complete	55	124,974	125,141	\$15,523,307	\$10,720,398	\$48,520	\$10,768,918
Suspended	5	8,371	9,433	\$1,062,745	\$491,376	\$179,662	\$671,038
Hold	2	1,400		\$150,000	\$0	\$10,000	\$10,000
Grand Total	94	184,095	162,078	\$23,417,328	\$14,811,019	\$628,026	\$15,439,045
	Mileage	34.9	30.7				

	Data						
Work Order Status	Count of Project	Sum of Relay/ Insert Footage	Sum of Footage Complete to	Sum of Total Estimated Loaded Cost	Sum of Year to Date (YTD) Cost Thru Report	Sum of Remaining Spend	Sum of Projected Year End Spend
Rescheduled 2010	46	56,272		\$7,607,462	\$87,604		
Grand Total	46	56,272		\$7,607,462	\$87,604		
	Mileage	10.7					
				\$31,024,790	\$14,898,622	\$628,026	\$15,439,045

National Grid - Rhode Island - Gas
Accelerated Replacement Program
Mains and Associated Service Replacement
Monthly Report - April, 2009 - Feb, 2010

National Grid
Docket No. 4034
Apr. - Feb ARP Report
Attachment 2
Page 1 of 2

Items	Project #	Division	Work Order Status	Municipality	Location / Street	Project Limits	Exst. Diameter	Exst. Material	YOI	System Pressure	Relay Diameter	Relay/Insert Footage	Abandon Footage	# of Services	Estimated Loaded Main Cost	Estimated Loaded Service Cost	Total Estimated Loaded Cost	AVG LC Cost /Foot	Footage Complete to Date	Substantial Completion Date	Priority Factor (Pr)	Year to Date (YTD) Cost Thru Report Period	Scope Changes	Remaining Spend	Projected Year End Spend	\$ Variance (+/-) From Total Estimate	% Variance (+/-) From Column Z
1	0398	Providence	Sent to Construction	Providence	Manton Ave #928	Fruit Hill Ave	6	CI	1905	Low	6	55	55	0	\$4,690.00	\$0.00	\$6,700	\$121.82			1022	\$ -	\$ (6,700)	\$ -	\$ -	\$ (6,700)	-100%
7	0238	Providence	Pending	Coventry	Wood Cove Dr.	Between #74 and #76 Wood C	2	BS	1967	High	2	90	90	2	\$8,505.00	\$3,645.00	\$12,150	\$135.00			525	\$ -	\$ -	\$ 12,150	\$ 12,150	\$ -	0%
9	0181	Providence	Complete Pending Final Paving	Warwick	Post Rd., Pleasant St.	West Shore Rd. to Music Lane	2,3,6	BS	1928	High	4,6	6,951	6,951	78	\$797,974.80	\$341,989.20	\$1,139,964	\$164.00	6,951	01/30/2010	431	\$ 785,303	\$ (300,000)	\$ 54,661	\$ 839,964	\$ (300,000)	-26%
11	0216	Providence	Complete Pending Final Paving	Barrington	Metropolitan Park Dr.	Rogers Ave. to Harold St.	4	BS	1925	High	4	550	550	7	\$63,140.00	\$27,060.00	\$90,200	\$164.00			371	\$ -	\$ (90,200)	\$ -	\$ -	\$ (90,200)	-100%
12	0269	Providence	Awaiting Permit	East Providence	Pavilion Ave.	Newman Ave. to Bishop Ave.	4	CI	1928	Low	6	500	500	9	\$47,250.00	\$20,250.00	\$67,500	\$135.00			320	\$ -	\$ -	\$ 67,500	\$ 67,500	\$ -	0%
17	0477	Cumberland	Suspended	Pawtucket	Jackson St.	Roosevelt to High	3	CI	1940	Low	6	375	375	6	\$43,050.00	\$18,450.00	\$61,500	\$164.00	388		285	\$ 32,099	\$ (29,000)	\$ 401	\$ 32,500	\$ (29,000)	-47%
18	0299	Providence	Complete	Barrington	Markwood Dr.	Remainder of BS off County R	2	BS	1926	High	2	1,006	755	7	\$105,630.00	\$45,270.00	\$150,900	\$150.00	1,006	09/26/2009	283	\$ 59,416	\$ (91,484)	\$ (0)	\$ 59,416	\$ (91,484)	-61%
20	0048	Providence	Pending	East Providence	Warren Ave.	Intersection of Fifth St.	4	CI	1883	Low	6	100	100	0	\$11,480.00	\$4,920.00	\$16,400	\$164.00			270	\$ -	\$ -	\$ 16,400	\$ 16,400	\$ -	0%
21	0355	Providence	Complete	Johnston	Park and Bend		6	BS	1957	High	2	735	735	8	\$59,167.50	\$25,357.50	\$84,525	\$115.00	735	01/30/2010	260	\$ 70,473	\$ (14,065)	\$ (13)	\$ 70,460	\$ (14,065)	-17%
22	0461	Providence	Complete	East Providence	Hatton	Boyd	2	BS	1965	High	2	475	475	4	\$38,387.50	\$16,387.50	\$54,775	\$115.00	2,262	01/23/2010	253	\$ 206,727	\$ 153,000	\$ 898	\$ 207,625	\$ 153,000	280%
23	0356	Providence	Complete	Warwick	Sutton		2	BS	1950	High	2	325	325	5	\$32,987.50	\$14,137.50	\$47,125	\$145.00	325	09/12/2009	252	\$ 20,959	\$ (26,166)	\$ (0)	\$ 20,959	\$ (26,166)	-56%
25	0351	Providence	Suspended	Newport	Pine Street	Washington to Third	2	BS	1909	Low	6	545	545	6	\$62,566.00	\$26,814.00	\$89,380	\$164.00	585		250	\$ 48,887	\$ (30,000)	\$ 10,493	\$ 59,380	\$ (30,000)	-34%
30	0296	Providence	In Progress	Warwick	Namquid Dr., Spring Green Rd.	Algonquin Dr. to Lane 1	3	BS	1955	High	4	3,520	3,520	26	\$404,096.00	\$173,184.00	\$577,280	\$164.00			220	\$ 19	\$ (577,262)	\$ (1)	\$ 18	\$ (577,262)	-100%
31	0337	Providence	Complete	Warwick	Steele Street and Ardway	W. Shore to Ardway/Meridan, A	2	BS	1929	High	2	1,482	1,482	21	\$155,610.00	\$66,690.00	\$222,300	\$150.00	1,482	09/26/2009	220	\$ 89,254	\$ (133,046)	\$ 0	\$ 89,254	\$ (133,046)	-60%
34	0371	Providence	Complete	Newport	Park	Broadway to #16 Park	3	CI	1940	Low	6	395	378	10	\$45,346.00	\$19,434.00	\$64,780	\$164.00	395	04/25/2009	209	\$ 55,194	\$ (9,586)	\$ -	\$ 55,194	\$ (9,586)	-15%
35	0406	Providence	Complete	Cranston	Manor Rd	Brookfield	2	BS	1966	High	2	584	572	9	\$47,012.00	\$20,148.00	\$67,160	\$115.00	584	10/10/2009	206	\$ 37,287	\$ (29,873)	\$ (0)	\$ 37,287	\$ (29,873)	-44%
36	0447	Providence	Complete	East Providence	Legion Way	Willett to Becker	2	BS	1951	High	2	244	244	1	\$23,058.00	\$9,882.00	\$32,940	\$135.00	546		205	\$ -	\$ (32,940)	\$ -	\$ -	\$ (32,940)	-100%
37	0375	Providence	Complete Pending Final Paving	Newport	Brinley	Catherine to Fillmore	3	CI	1940	Low	4	530	530	1	\$60,844.00	\$26,076.00	\$86,920	\$164.00	976	05/16/2009	204	\$ 61,444	\$ (25,476)	\$ 0	\$ 61,444	\$ (25,476)	-29%
38	0439	Providence	Pending	Coventry	Nancy St	Caroly to #7	2	BS	1963	High	0	-	448	1	\$8,400.00	\$3,600.00	\$12,000	\$26.00			201	\$ 3,676	\$ -	\$ 8,324	\$ 12,000	\$ -	0%
39	0419	Providence	Complete	Cranston	Harwich Rd	Budlong	6	CI	1957	Low	6	811	800	4	\$93,102.80	\$39,901.20	\$133,004	\$164.00	811	01/16/2010	201	\$ 88,701	\$ (44,000)	\$ 303	\$ 89,004	\$ (44,000)	-33%
42	0372	Providence	Complete	Newport	Atlantic	Marchant to #38 Atlantic	3	CI	1934	Low	2	307	300	2	\$31,160.50	\$13,354.50	\$44,515	\$145.00	307	04/25/2009	186	\$ 31,483	\$ (13,032)	\$ 0	\$ 31,483	\$ (13,032)	-29%
44	0450	Providence	In Progress	Barrington	Sachem Rd.	Redwing	2	BS	1953	High	2	530	525	6	\$50,085.00	\$21,465.00	\$71,550	\$135.00			183	\$ 45,407	\$ (25,000)	\$ 1,143	\$ 46,550	\$ (25,000)	-35%
46	0501	Providence	Complete	Newport	Caswell St	Bliss to end	2	BS	1931	Low	6	768	768	11	\$88,166.40	\$37,785.60	\$125,952	\$164.00	768	05/02/2009	170	\$ 67,232	\$ (58,736)	\$ (16)	\$ 67,216	\$ (58,736)	-47%
47	0348	Providence	Complete	East Providence	Metropolitan Park Dr.	Willett to Rogers	4	BS	1925	High	4	1,339	1,339	21	\$149,968.00	\$64,272.00	\$214,240	\$160.00			165	\$ -	\$ (214,240)	\$ -	\$ -	\$ (214,240)	-100%
50	0408	Providence	Complete	Barrington	Salisbury Rd	Washington Rd	2	BS	1941	High	2	950	950	8	\$89,775.00	\$38,475.00	\$128,250	\$135.00	950	08/15/2009	153	\$ 51,673	\$ (76,577)	\$ (0)	\$ 51,673	\$ (76,577)	-60%
51	0354	Providence	Complete	Barrington	Allen Ave at Rodeo	Rodeo to end	2	BS	1925	High	2	230	230	8	\$21,735.00	\$9,315.00	\$31,050	\$135.00	237	12/19/2009	152	\$ 28,834	\$ (2,000)	\$ 216	\$ 29,500	\$ (2,000)	-6%
52	0445	Providence	Pending	Warwick	Oberlin and Tomahawk		2	BS	1964	High	2	961	961	9	\$77,360.50	\$33,154.50	\$110,515	\$115.00			152	\$ 4,969	\$ (105,547)	\$ (1)	\$ 4,968	\$ (105,547)	-96%
53	0214	Providence	Complete	Newport	Princeton, Union	Broadway to Almy St.	2	BS	1914	Low	4	811	811	11	\$105,024.50	\$45,010.50	\$150,035	\$185.00	811	04/25/2009	150	\$ 72,023	\$ (78,012)	\$ (0)	\$ 72,023	\$ (78,012)	-52%
54	0462	Providence	Complete	Warwick	Central St , King, West and North	North to King	2	BS	1956	High	2	4,001	4,000	44	\$322,080.50	\$138,034.50	\$460,115	\$115.00	4,001	09/05/2009	150	\$ 227,261	\$ (232,854)	\$ 0	\$ 227,261	\$ (232,854)	-51%
56	0443	Providence	Complete	East Providence	Promenade	Metropolitan Pk to #44 including	2	BS	1925	High	2	673	673	10	\$54,176.50	\$23,218.50	\$77,395	\$115.00			144	\$ -	\$ (77,395)	\$ -	\$ -	\$ (77,395)	-100%
57	0441	Providence	Complete	Barrington	Fairway & Manor	From Manor to Riverside	3	BS	1938	High	2	1,511	1,500	16	\$121,635.50	\$52,129.50	\$173,765	\$115.00	1,511	08/08/2009	141	\$ 89,804	\$ (83,900)	\$ 61	\$ 89,865	\$ (83,900)	-48%
58	0353	Providence	Complete	Warwick	Brewster, Edghill, Lakecrest		2	BS	1947	High	2	3,201	3,200	34	\$257,680.50	\$110,434.50	\$368,115	\$115.00	3,201	10/24/2009	138	\$ 147,535	\$ (220,580)	\$ (0)	\$ 147,535	\$ (220,580)	-60%
59	0420	Providence	In Progress	Coventry/W. War	Gough Ave	West to end	2	BS	1968	High	2	1,050	1,050	12	\$84,525.00	\$36,225.00	\$120,750	\$115.00			138	\$ -	\$ (120,750)	\$ -	\$ -	\$ (120,750)	-100%
60	0350	Providence	Complete	Barrington	Sherbrook and Greenville		2	BS	1949	High	2	1,525	1,500	11	\$122,762.50	\$52,612.50	\$175,375	\$115.00	1,525	07/11/2009	137	\$ 113,774	\$ (61,601)	\$ 0	\$ 113,774	\$ (61,601)	-35%
61	0499	Providence	Complete	N. Kingstown	Post Rd	#6300 to #6400	8	BS	1940	High	8	968	968	6	\$121,968.00	\$52,272.00	\$174,240	\$180.00	968	12/12/2009	135	\$ 91,910	\$ (82,330)	\$ 0	\$ 91,910	\$ (82,330)	-47%
62	0505	Providence	Complete	Warwick	Grenore St	Narragansett to #1	4	CI	1939	Low	6	212	212	5	\$24,337.60	\$10,430.40	\$34,768	\$164.00	212	10/24/2009	131	\$ 17,144	\$ (17,629)	\$ (5)	\$ 17,139	\$ (17,629)	-51%
64	0407	Providence	Complete	Warwick	Roseland Ave	Post Rd	2	BS	1929	High	2	457	450	3	\$43,186.50	\$18,508.50	\$61,695	\$135.00	457	12/05/2009	126	\$ 12,212	\$ (32,000)	\$ 17,483	\$ 29,695	\$ (32,000)	-52%
65	0391	Providence	Complete	Cranston	Mayfield Ave.	Mayfield and Pontiac	2	BS	1959	High	2	2,917	2,900	28	\$275,656.50	\$118,138.50	\$393,795	\$135.00	2,917	08/29/2009	124	\$ 149,954	\$ (243,841)	\$ 0	\$ 149,954	\$ (243,841)	-62%
66	0364	Providence	Pending	Barrington	Broadview Dr; Ridgeland to Overlook		2	BS	1959	High	2	175	175	1	\$17,762.50	\$7,612.50	\$25,375	\$145.00			124	\$ -	\$ -	\$ 25,375	\$ 25,375	\$ -	0%
67	0465	Providence	Complete	Barrington	Applan Way		2	BS	1925	High	2	1,165	1,150	14	\$93,782.50	\$40,192.50	\$133,975	\$115.00	1,165	08/01/2009	123	\$ 60,019	\$ (73,956)	\$ 0	\$ 60,019	\$ (73,956)	-55%
71	0442	Providence	Complete	Warwick	W Shore and Oakland Beach		6	BS	1929	High	8	6,060	6,050	64	\$695,688.00	\$298,152.00	\$993,840	\$164.00	6,060	11/07/2009	120	\$ 619,689	\$ (374,151)	\$ (0)	\$ 619,689	\$ (374,151)	-38%
72	0468	Providence	Sent to Construction	Warren	Luther St	at Hope	3	CI	1940	intermediate	0	0	36	0	\$3,500.00	\$1,500.00	\$5,000	\$139.00			120	\$ -	\$ (5,000)	\$ -	\$ -	\$ (5,000)	-100%
73	0431	Providence	Complete	Cranston	West Blue Ridge	Short to W Hamden	2	BS	1959																		

National Grid - Rhode Island - Gas
Accelerated Replacement Program
Mains and Associated Service Replacement
Monthly Report - April, 2009 - Feb, 2010

137	305	Providence	Sent to Construction	Pawtucket	Bayley St		4,6	CI	1885	Low	6	450	825		\$83,000.00	\$10,000.00	\$93,000	\$206.67			143	\$	34,700	\$	(58,300)	\$	0	\$	34,700	\$	(58,300)	-63%
140	0575	Providence	In Progress	No Providence	Douglas Pike	Min Spg Ave to #1516 Douglas	6	CI	1930	Low	12	1482	1970	8	\$119,301.00	\$51,129.00	\$170,430	\$115.00				\$	289,154	\$	136,268	\$	17,544	\$	306,698	\$	136,268	80%
	0563	Providence	Complete	Warwick	Potowamut Rd and Austin		2,3	BS	1962	High 35#	2,4	3,393	3,393	27	\$290,000.00	\$70,000.00	\$360,000	\$106.10	3,393	10/31/2009	140	\$	241,915	\$	(118,085)	\$	0	\$	241,915	\$	(118,085)	-33%
	0555	Providence	Complete	Warwick	Hall and Arnold	Post Rd to #15 Hall	2	BS	1928	High 35 #	2	478	490	7	\$41,650.00	\$7,000.00	\$48,650	\$101.78	576	11/28/2009	82	\$	47,154	\$	(1,496)	\$	(0)	\$	47,154	\$	(1,496)	-3%
			Complete	East Providence	Boyd Av	Warren to easement	4	BS	1964	HIGH 35#	4	1766	1766	8	\$142,163.00	\$60,927.00	\$203,090	\$115.00				\$	-	\$	(203,090)	\$	-	\$	-	\$	(203,090)	-100%
	608	Providence	Complete Pending Final Abandonment & Paving	Warren	Saint Theresa		4	WS	1966	Low	6	254	254	5	29210	7500	36,710	\$144.53	254		58	\$	35,405	\$	1,100	\$	2,405	\$	37,810	\$	1,100	3%
	609	Providence	Suspended	Middletown	West Main Rd	harbor village drive	4	CI	1955	Intermediate	6	4425	4425	30	508875	45000	553,875	\$125.17	5,434		PW	\$	225,063	\$	(160,000)	\$	168,812	\$	393,875	\$	(160,000)	-29%
	590	Providence	Complete Pending Final Paving	Warwick	Sandy Lane Sewer		2	BS	1949	High 35#	2	4826	4826	74	554990	111000	665,990	\$138.00	3,577	01/30/2010	PW	\$	211,119	\$	(440,000)	\$	14,871	\$	225,990	\$	(440,000)	-66%
	536	Providence	Complete Pending Final Paving	East Providence	Hilton, Palmer area		2	BS	1946	High 25#	2	3402	3402	51	391230	76500	467,730	\$137.49			210	\$	78,113	\$	(380,000)	\$	9,617	\$	87,730	\$	(380,000)	-81%
	438	Providence	Complete	Newport	Connell Hwy, Dyre		4	CI	1951	Low	4	644	3,260		\$74,060.00	\$0.00	\$74,060	\$115				\$	70,981	\$	(3,079)	\$	0	\$	70,981	\$	(3,079)	-4%
			Complete	Smithfield	Randall St.		2	BS	1951	High 35#	2	615	615	5	\$70,725.00	\$7,500.00	\$78,225	\$127	615	10/24/2009		\$	\$49,809	\$	-	\$	28,416	\$	78,225	\$	-	0%

35 40 Miles 30.7 162,078

PROJECTS DEFERRED TO 2010

2	0249	Providence	Rescheduled 2010	East Greenwich	Queen St. at Water St.	High St., south to #45 Water St	2	BS	1944	High	2	460	460	4	\$48,300.00	\$20,700.00	\$69,000	\$150.00			850	\$	1,470						\$	67,530	98%
3	0399	Providence	Rescheduled 2010	Providence	Woodbine	Ivy St	4	CI	1899	Low	6	375	375	7	\$43,050.00	\$18,450.00	\$61,500	\$164.00			748	\$	-						\$	61,500	100%
5	0400	Providence	Rescheduled 2010	Providence	Larch	Ivy St	4	CI	1899	Low	6	529	529	12	\$60,029.20	\$26,029.80	\$86,756	\$164.00			568	\$	-						\$	86,756	100%
6	0402	Providence	Rescheduled 2010	Providence	Public St #380	Milk Street	6	CI	1875	Low	6	123	123	0	\$14,120.40	\$6,051.60	\$20,172	\$164.00			559	\$	-						\$	20,172	100%
10	0237	Providence	Rescheduled 2010	Coventry	Pilgrim Ave., Dexter St.	Tioge Ave. to end of Dexter St.	2	BS	1961	High	2	1,400	1,400	13	\$132,300.00	\$56,700.00	\$189,000	\$135.00			171	\$	5					\$	188,955	100%	
10	0338	Providence	Rescheduled 2010	East Greenwich	Greene St., Prospect/Somerset		2	BS	1929	High	2	1,637	1,637	33	\$143,237.50	\$61,387.50	\$204,625	\$125.00			84	\$	216					\$	204,409	100%	
13	0294	Providence	Rescheduled 2010	East Greenwich	Union St., Marlborough St., Lincoln St.	Main St. to London St.	2	BS	1929	High	2	1,565	1,565	26	\$147,892.50	\$63,382.50	\$211,275	\$135.00			320	\$	11					\$	211,264	100%	
14	0331	Providence	Rescheduled 2010	Warwick	Long St., Asylum Rd. Area	Bakers Creek Rd. to Keeley Av	2	BS	1951	High	2,4,6	5,380	5,380	73	\$564,900.00	\$242,100.00	\$807,000	\$150.00			297	\$	604					\$	806,396	100%	
15	0332	Providence	Rescheduled 2010	Providence	Melissa St	Hartford Ave. to Barden	6	CI	1912	Low	6	135	135	3	\$15,498.00	\$6,642.00	\$22,140	\$164.00			291	\$	211					\$	21,929	99%	
16	0404	Providence	Rescheduled 2010	Providence	Pleasant St #107	Western	4	CI	1876	Low	6	217	217	4	\$28,470.40	\$7,117.60	\$35,588	\$164.00			289	\$	-					\$	35,588	100%	
19	0403	Providence	Rescheduled 2010	Providence	Colonial Rd #18	Summit	4	CI	1923	Low	6	155	155	3	\$17,794.00	\$7,626.00	\$25,420	\$164.00			275	\$	-					\$	25,420	100%	
24	0322	Providence	Rescheduled 2010	Coventry	Lantern Lane	Tioge Ave. to end of main	2	BS	1960	High	2	575	575	8	\$60,375.00	\$25,875.00	\$86,250	\$150.00			250	\$	7					\$	86,243	100%	
26	0401	Providence	Rescheduled 2010	Providence	Warrington	Melrose	4	CI	1917	Low	6	510	510	8	\$58,548.00	\$25,092.00	\$83,640	\$164.00			232	\$	9,649					\$	73,991	88%	
27	0446	Providence	Rescheduled 2010	Warwick	Whitford		2	BS	1955	High	2	237	237	3	\$24,885.00	\$10,665.00	\$35,550	\$150.00			232	\$	-					\$	35,550	100%	
28	0325	Providence	Rescheduled 2010	Coventry	Briar Point Ave.	Arnold Rd. to end of main	2	BS	1961	High	2	325	325	6	\$34,125.00	\$14,625.00	\$48,750	\$150.00			350	\$	3					\$	48,747	100%	
29	0224	Providence	Rescheduled 2010	Coventry	Powhatan Ave., Beechwood St.	Osoeola Ave. to end of main	2	BS	1967	High	2	660	660	6	\$69,300.00	\$29,700.00	\$99,000	\$150.00			298	\$	-					\$	99,000	100%	
32	0470	Providence	Rescheduled 2010	Warwick	Landmark Rd	Red Chimney to #70	2	BS	1956	High	2	353	353	4	\$37,065.00	\$15,885.00	\$52,950	\$150.00			212	\$	-					\$	52,950	100%	
33	0336	Providence	Rescheduled 2010	Providence	54 Smart Street	Milano and Job Intersection	4	CI	1945	Low	6	285	285	5	\$32,718.00	\$14,022.00	\$46,740	\$164.00			210	\$	-					\$	46,740	100%	
40	0329	Providence	Rescheduled 2010	Warwick	Main Ave.	George Arden Ave. to Gorham	2,4	BS	1928	High	2,6	705	705	6	\$80,934.00	\$34,686.00	\$115,620	\$164.00			200	\$	-					\$	115,620	100%	
41	0103	Providence	Rescheduled 2010	Providence	Clemence	Weybosset to near Westminster	3	CI	1877	Low	4	245	245	6	\$34,300.00	\$14,700.00	\$49,000	\$200.00			199	\$	-					\$	49,000	100%	
43	0440	Providence	Rescheduled 2010	East Providence	Claire, Booth and Glen		2	BS	1924	High	2	1,637	1,907	44	\$154,696.50	\$66,298.50	\$220,995	\$135.00			185	\$	1,636					\$	219,359	99%	
45	0502	Providence	Rescheduled 2010	Providence	Wadworth Street		4	CI	1907	Low	6	492	492	11	\$56,481.60	\$24,206.40	\$80,688	\$164.00			171	\$	-					\$	80,688	100%	
48	0453	Providence	Rescheduled 2010	Coventry	Rathbun St	Read to Andrews	2	BS	1961	High	2	513	513	6	\$41,296.50	\$17,698.50	\$58,995	\$115.00			164	\$	-					\$	58,995	100%	
49	0306	Providence	Rescheduled 2010	Providence	Westminster St, Dean St, Lyman St	Service Rd #7 to #861 Westmir	12, 4 & 3	CI	1897	Low	12 & 4	1,505	1,505	19	\$172,774.00	\$74,046.00	\$246,820	\$164.00			156	\$	12					\$	246,808	100%	
55	0327	Providence	Rescheduled 2010	Providence	Randall St.	Charles St. to North Main @ Pe	12,6	CI	1864	Low	4	729	2206	4	\$83,689.20	\$35,866.80	\$119,556	\$164.00			145	\$	9					\$	119,547	100%	
63	0360	Providence	Rescheduled 2010	Warwick	Uphill, Homeland, Ormsby		2	BS	1949	High	2	2,545	2,545	58	\$240,502.50	\$103,072.50	\$343,575	\$135.00			126	\$	3					\$	343,572	100%	
68	0333	Providence	Rescheduled 2010	Providence	Putnam St	Atwells Ave to Kossuth St	4	CI	1873	Low	6	1190	1190	34	\$136,612.00	\$58,548.00	\$195,160	\$164.00			122	\$	-					\$	195,160	100%	
69	0454	Providence	Rescheduled 2010	Providence	10 th st and Highland	from N main to ninth	4	CI	1896	Low	6	585	1,015	24	\$67,158.00	\$28,782.00	\$95,940	\$164.00			121	\$	-					\$	95,940	100%	
70	0459	Providence	Rescheduled 2010	Providence	Job St	#35 to #90	4	CI	1913	Low	6	595	595	6	\$68,306.00	\$29,274.00	\$97,580	\$164.00			121	\$	-					\$	97,580	100%	
77	0328	Providence	Rescheduled 2010	Coventry	Valley Crest Rd.	Long Pond Rd. to end of main	2	BS	1964	High	2	1,300	1,425	8	\$104,650.00	\$44,850.00	\$149,500	\$115.00			115	\$	7					\$	149,493	100%	
86	0273	Providence	Rescheduled 2010	Newport	Ayrault St., Everett St., Mann Ave. Area	Broadway to Catherine St.	2,3,4	CI	1900	Low	4,6	7,194	7,194	114	\$931,623.00	\$399,267.00	\$1,330,890	\$185.00			99	\$	71,260					\$	1,259,630	95%	
90	0457	Providence	Rescheduled 2010	Newport	Touro St	Washington Sq project	6	CI	1940	Low	6	520	520	7	\$59,696.00	\$25,584.00	\$85,280	\$164.00													

National Grid - Rhode Island - Gas

Accelerated Replacement Program
Bare Steel High Pressure Services
Monthly Report - April 2009 - February 2010

Yard	Estimated SRPs To Be Completed 1/	SRP Completed to Date	Estimated SRP Spend 1/	Fiscal YTD Spend
Cumberland		375		\$751,934
Providence		1,796		\$2,606,273
Total	2,100	2,171	\$6,906,250	\$3,358,207

NOTES: 1/ Per National Grid's February 15, 2009, CY 2010 Accelerated Replacement Program Filing.